



SANTA ROSA COUNTY ENGINEERING
SANTA ROSA COUNTY, FLORIDA
6051 OLD BAGDAD HWY., STE. 300
MILTON, FLORIDA 32583
www.santarosa.fl.gov

MEMO

TO: Michael Schmidt

FROM: Chris Phillips *CP*

DATE: February 3, 2016

RE: Berryhill Road Resurfacing - Change Order #2 – Time Extension

The following are days reflective of weather issues:

January 2016: 1/7 (recovery day), 1/8 (rain), 1/11 – 1/13 (cold temps), 1/15 (rain), 1/18 – 1/19 (cold temps), 1/20 – 1/22 (rain), 1/26 – 1/28 (rain)

February 2016: 2/2 – 2/3 (rain)

A "recovery" day is when there was a prior weather event that required "recovery" of the site so work could continue. In order to place the type of asphalt used on this project, the air temperature must be 50 degrees and rising in order to get a full day of production.

The need for this extension has been documented in the daily reports by the CEI consultant and has been approved by FDOT LAP staff.

The total days will be 16 additional (this change order) plus 28 additional (previous change order) to the original contract time of 75 days for a new completion date of February 24, 2016 which, weather permitting should be attained.

To date, all of the paving is complete. The only remaining item is the final thermoplastic striping which cannot be applied within 14 days of the placement of the final layer of asphalt. We expect final striping to commence on or around February 8, 2016.