



SANTA ROSA COUNTY ENGINEERING
SANTA ROSA COUNTY, FLORIDA
6051 OLD BAGDAD HWY., STE. 300
MILTON, FLORIDA 32583
www.santarosa.fl.gov

MEMO

TO: Michael Schmidt

FROM: Chris Phillips *P*

DATE: February 3, 2016

RE: Tiger Point Sidewalks- Change Order #1 – Time Extension

The following are days reflective of weather issues or allowances for Holidays per FDOT and LAP contracting practices:

December 2015: 12/21 – 12/22 (rain)

January 2016: 1/4 – 1/6 (cold temp), 1/7 (rain), 1/8 (cold temp), 1/9 (rain), 1/11-1/13 (cold temp), 1/14 – 1/16 (rain), 1/18 – 1/19 (cold temp), 1/20 – 1/23 (rain), 1/26 (rain)

Holiday Days:

December 2015 - 12/23 thru 12/31 (9 days)

January 2016 - 1/1 thru 1/3 (3 days)

Per the specs, the temperature must be 50 degrees and rising in order to place concrete. The use of sand clay base beneath the sidewalk causes the project to be very sensitive to rainfall.

The need for this extension has been documented in the daily reports by the CEI consultant and has been approved by FDOT LAP staff.

The total days will be 33 additional to the original contract time of 75 days for a new completion date of March 25, 2016 which, weather permitting, should be attained.